

URBAN IMPROVEMENT TRUST, ALWAR
(Monthly Progress Report upto January 2026
Running & Sanctioned & Pending liabilities of Work

15.01.2026

Executive Engineer : Sh. Mahesh Chnad Deshwal

Div. Electric

S.N .	Name of work	Name of Agency	A&F Amt. (Lakh.)	Work order amount	Work order no. & date	Stipulated date of		Total Expenditure	Pending Laibility	Work in progress
						Commence ment	completion			
1	2	3	4	5	6	7	8	9	10	
1	Electrification work at Aravali Vihar Ph-I & II, Alwar	M/s MRR Electricals & Cont. Pvt Ltd	195.00	114.49	12986-89/19 15.10.19	25.10.19	24.04.2020	88.00	26.49	work almost completed. delay due to JVVNL Line Charging.
2	Remaing Electrification wofk at Aravali Vihar Ph-I & II, Alwar	M/s Anju Electric and sound Service	29.00	32.28	11564-67/21 20/10/2021	30.10.2021	29.05.2022	18.40	13.88	work almost completed.
3	Errection of new 33 KV overhead line from 33/11 KV Sadoli GSS to RS Stone, Alwar	M/s MRR Electricals & Cont. Pvt Ltd	71.00	62.37	9570-73/20 24.11.2020	04.12.2020	03.02.2021	52.00	10.37	33 KV line not hand over to JVVNL due to supervision charge issue, Some part of line has been stolen.
4	Erection/Shifting of HT Line, Sub Station & LT Line work in various places of UIT Area, Alwar (Under Yearly Contract)(2024-25)	M/s Singh Electricals	30.00	26.34	4956-59 27.08.2024	28.08.2024	27.08.2025	8.74	17.60	Work Completed
5	Yearly Park Electric Maintainace Work at UIT Areas, Alwar	M/s Anju Electricals and sound service	10.00	5.88	5298 02.07.2025	12.07.2025	11.07.2026		5.88	Work in progress
6	Electric Line Shifting From Agarsen Coircle To Naman Hotel,Alwar	M/s Nagpal Electricals	27.10	19.58	5323 02-07-2025	12.07.2025	11.10.2025		19.58	Work Completed
7	Annual work of Providing and Fixing on Rental Basis LED screen Alwar(Annual contract 2025-26)	M/s Anju Electricals and sound service	10.00	3.40	5297 02-07-2025	12.07.2025	11.07.2026		3.40	Work in progress
8	Annual repairing and maintenance work of electrical items in Goot. Buildings under UIT, Alwar	M/s Nagpal Electricals	15.00	7.84	5325 02.07.2025	12.07.2025	11.07.2026		7.84	Work in progress
9	Annual contract work of Pratap Auditorium audio video lighting operation	M/s Gulati sound service	6.30	6.00	1390 12.05.2025	22.05.2025	21.05.2026		6.00	Work in progress
10	Annual Temporary Light work at Uit Areas, Alwar (Annual Contract 2025-26)	M/s Om Electricals	40.00	10.28	SPL/001 22.07.2025	02.08.2025	01.08.2026		10.28	Work Completed
11	Annual Contract work of Pratap Auditorium Genretor (On Rent Basis) 2025-26	M/s Grover Electricals	10.00	4.95	2925 19.06.2025	29.07.2025	28.07.2026		4.95	Work in progress
12	Providing and Fixing Street Light on existing poles in shalimar nagar, Alwar (Annual Contract 2025-26)	M/s Anju Electricals and sound service	6.00	2.13	8185/25 10-09-2025	20.09.2025	19.09.2026		2.13	Work in progress
13	Providing and Fixing Street Light on existing poles in Vigyan nagar, Alwar (Annual Contract 2025-26)	M/s Nagpal Electricals	6.00	2.20	8200/25 10-09-2025	20.09.2025	19.09.2026		2.20	Work in progress
14	Repair and Maintenance work of existing lift in General Hospital, Alwar. (ARC of 3 years)	M/s Nagpal Electricals	3.00	2.80	7746 28-08-2025	08.09.2025	07.09.2028		2.80	Work in progress
15	Providing and Fixing of Elevator work in UIT Office Building Alwar	M/s Om Electricals	24.00	22.36	8576-78 19-09-2025	29.09.2025	28.12.2025		22.36	Work in progress
16	Providing and fixing of road light at divider from Hanuman Circle to Bagad Tiraha, Alwar	M/s Raj Electricals	429.20	285.74	9062 07-10-2025	17.10.2025	16.07.2026		285.74	Work in progress

[illegible]

S.N .	Name of work	Name of Agency	A&F Amt. (Lakh.)	Work order amount	Work order no. & date	Stipulated date of		Total Expenditure	Pending Laibility	Work in progress
						Commence ment	completion			
1	2	3	4	5	6	7	8	9	10	
35	Providing and Fixing Highmast Light at CLC Park, Vijay Nagar, Alwar.		4.40							NIT to be called
36	Providing and Fixing Highmast Light at Chhathi Meel, State Highway-25, Alwar		5.25							NIT to be called
37	Arrangement of Temporary Lighting in Govt. Schemes, Fairs and as requirement in UIT area Alwar		9.50							Work Order In Process
	Total		1559.80	834.74				167.14	667.60	