

URBAN IMPROVEMENT TRUST, ALWAR
(Monthly Progress Report upto Jan 2026)
Running & Sanctioned & Pending liabilities of Work Executive Engineer Wise

Executive Engineer: Sh. Kumar Sambhav Avasthi

DIV. Fourth

12.01.2026

S. No.	Name of Work	Name of Firm	A&F Amount in Lacs	Work order		Date of		Expenditure Total (11+12)	Pending liability	Remark
				Amount in Lacs	Date	Start	Comp.			
1	2	3	4	5	6	7	8	9	10	12
	A.EN Sh Bahadur Singh									
	J.EN Daulat Ram									
	Annual Works									
##	अरावली विहार योजना में 33 केवीए जीएसएस भवन चारदिवारी का निर्माण एवं Yard Graveling leveling and water supply का कार्य।	M/s Choudhary Enterprises	48.60	42.51	6558A 14.10.2024	14.10.2024	13.08.2025		42.51	completed, final bill to be paid
	Regular Works									
1	राम किशोर के मकान से गुरुद्वारा को लेते हुए दिल्ली रोड तक सी0सी0 सडक निर्माण कार्य, वार्ड न0 41 अलवर।	M/s Ganga Ram Meena	20.00	14.88	800-803 24.04.2025	04.05.2025	03.07.2025		14.88	completed, final bill to be paid
2	मानव यहानी केन्द्र से प्रशान्त स्कूल की ओर दिल्ली रोड अलवर वार्ड-41 में सी0सी0 सडक निर्माण कार्य।	M/s Ganga Ram Meena	20.00	14.88	826/25 25.04.2025	05.05.2025	02.07.2025		14.88	completed
##	Construction of Rain water Harvesting System at EWS Quarters, Aravali Vihar, Phase-I Block-A (Near Bada Park) Alwar	M/s H K Construction	39.65	32.10	2009-11 28.05.2025	08.6.2025	07.10.2025		32.10	work almost completed
##	Construction of Rain water Harvesting System at EWS Quarters, Aravali Vihar Phase-I Block-A (Near School land), Alwar	M/s Choudhary Brothers	39.98	34.42	1995/25 28.05.2025	08.6.2025	07.10.2025		34.42	work almost completed
##	Construction of Rain Water Harvesting System at EWS Quarters, Aravali Vihar, Phase-II, Block-A, Alwar	M/s Choudhary Brothers	49.88	43.23	1990-94 28.05.2025	08.6.2025	07.10.2025		43.23	work almost completed
##	जाट कॉलोनी में विभिन्न स्थानों पर सी0सी0 सडक निर्माण कार्य।	M/s Praveen Naruka and Company	96.80	66.27	2673-75 13.06.2025	23.06.2025	22.12.2025		66.27	completed
##	खुदनपुरी में विभिन्न स्थानों पर सी0सी0 सडक निर्माण कार्य।	M/s Praveen Naruka and Company	99.95	68.43	2662 13.06.2025	23.06.2025	22.12.2025		68.43	completed
##	दिवाकरी में विभिन्न स्थानों पर सी0सी0 सडक निर्माण कार्य।	M/s Praveen Naruka and Company	99.70	68.25	2660 13.06.2025	23.06.2025	22.12.2025		68.25	completed
##	सोना विहार में विभिन्न सी0सी0 सडक निर्माण कार्य।	M/s Praveen Naruka and Company	98.55	67.48	2657 13.06.2025	23.06.2025	22.12.2025		67.48	completed
##	Costruction of CC road in various places in area of EE-I, UIT, Alwar.(Annual Contract 2024-25)	M/s Ashok Kumar Modi	100.00	71.52	5665-74 20.09.2024	30.09.2024	29.09.2025	7.80	63.72	completed, final bill to be paid
	Total-A		713.11	523.97				7.80	516.17	

	Total-A		#REF!	#REF!				#REF!	#REF!	
	Total-A+B		#REF!	#REF!				#REF!	#REF!	
6	Construction of Library Room and Varanda in Govt Uppar Primary School, Dev Kheda, Alwar.	M/s Ghasi ram gupta & sons	10.00	9.42	5788-98 23-09-2024	03.10.2024	02.01.2025		9.42	work completed
7	Construction of Library Room and Varanda in Govt Uppar Primary School, Khudanpuri, Alwar.	M/s Ghasi ram gupta & sons	10.00	9.39	5777-87 23- 09-2024	03.10.2024	02.01.2025		9.39	work completed
9	खुदनपुरी में हिरा लाल जांगिड के मकान से रामधन जाटव के मकान तक सी0सी0 सडक निर्माण कार्य।	M/s Ghasi Ram Gupta and Sons	22.27	16.55	10116-19 14.01.2025	24.01.2025	23.04.2025		16.55	CC work completed side berms remaining
10	वार्ड न0 41 में गंगा सहाय अनील पारासर के मकान से भोला राम शर्मा महेश चन्द्र, खेम चन्द शर्मा, नरेन्द्र जोशी के मकान तक सी0सी0 सडक निर्माण कार्य।	M/s Girish Kumar Gupta	35.17	24.78	10104-07 14.01.2025	24.01.2025	23.05.2025		24.78	CC work completed side berms remaining
11	खुदनपुरी में रामदेय स्कूल से सुन्दर जाटव के मकान तक सी0सी0 सडक निर्माण कार्य।	M/s Girish Kumar Gupta	23.75	16.72	10108-11 14.01.2025	24.01.2025	23.04.2025		16.72	CC work completed side berms remaining
12	वार्ड न0 45 में वेलकम मरीज हॉम के गेट से रमेश चन्द के मकान तक शवित नगर में सी0सी0 सडक निर्माण कार्य।	M/s Girish Kumar Gupta	24.90	17.54	10112-15 14.01.2025	24.01.2025	23.04.2025		17.54	CC work completed side berms remaining
13	परिवहन नगर में सी0सी0 सडक का निर्माण कार्य।	M/s Girish Kumar Gupta	28.20	19.87	10100-103 14.01.2025	24.01.2025	23.04.2025		19.87	CC work completed side berms remaining
7	ग्राम तुलेडा में मोटा के घर से दिवान के बास तक बी0टी0 सडक के निर्माण कार्य।	M/s Praveen Naruka and Company	43.00	47.11	14659-61 26.03.2025	05.04.2025	04.05.2025		47.11	work completed
5	Repair and Development work of park in area of EE-IV UIT Alwar.(Annual Contract 2023-24)	M/s HK. Const.	15.00	12.21	8174-77 23.09.2023	03.10.2023	02.10.2024	7.21	5.00	work completed
4	Costruction and repair of Drain in area of EE-IV, UIT Alwar.(Annual Contract 2023-24)	M/s HK. Const.	15.00	12.76	8178-81 23.09.2023	03.10.2023	02.10.2024	3.76	9.00	work almost completed final bill is under process
1	Providing and installation of (Retro Reflective Road Signage) in various places in Alwar city.	M/s Goyal Savitri Industries	42.41	33.38	16010-13/19 03.12.19	13.12.19	12.04.20	0.00	33.38	
1	200 फीट बाईपास स्कीम व मन्नाका गांव की सीमा पर पक्की दीवार बनाने का कार्य।	M/s Abid Const. Co.	14.61	11.29	9389-93/19 19.08.19	28.08.19	27.12.19	0.00	11.29	
9	Construction of WBM road in area of Ex.En.-IV	M/s Akhilesh Modi	25.00	20.20	3895-98 30-07-2024	09.08.2024	08.08.2025	20.10	0.10	work Completed
5	Bitumen work on internal roads in surya nagar 200 feet bypass scheme, alwar	M/s Jagdish Prasad Agarwal	65.00	65.00	3745-48 11-08-2024	21.08.2024	20.10.2024	32.00	33.00	work almost completed

57.99

57.99

##	Repair and Maintenance of uit buildings and Community Center and dividers in area of Ex.En.-I	M/s Mallika Const.	25.00	24.52	3659-62 24.07.2024	03.08.2024	02.08.2025	13.52	11.00	work almost completed
----	---	--------------------	-------	-------	-----------------------	------------	------------	-------	-------	-----------------------

Door to Door
Garbage Collaction
and Cleaning of road
and Drains and
Disposal work in
Vaishali Nagar area
of Ex.En-I

Construction of tube well in Vaishali Nagar B Block Park, Alwar
Construction of tube well in Vaishali Nagar C Block Park, Alwar
Construction of tube well in Ambedkar Nagar B Block Park, Alwar
Construction of tube well in Ambedkar Nagar C Block Park, Alwar
Construction of tube well Pratap Auditorium Park, Scheme no. 8 Alwar
Construction of tube well in Pratap Bandh Bio Diversity Park Alwar
Supply and fixing of RCC Benches in Area of Ex En-1 & IV Alwar(Annual Contract 2025-26)