

	J.En. Sh. Ami Chand Verma									
	Annual Works									
##	Plantation and fencing, Gym, Playing equipments at east side of railway track below Kali Mori ROB, Alwar.	M/s K.Rajan Industries	99.00	80.65	8391-94 27.09.2023	07.10.2023	06.04.2024	76.26	4.39	Civil work is Completed Horticulture work maintenance is on going
	Regular Works									
	A.EN Sh. Narendra Sharma									
	(J.En. Sh. Ami Chand									
1	Construction of cc road in area of Ex.En-I Tiger Colony and janta colony (as per approved layout plan) Mungaska and other remaining roads	M/s Yashwant Kumar Meena	46.00	35.09	9427-30 08.01.2025	18.01.2025	17.05.2025		35.09	work completed
##	अम्बेडकर नगर योजना के विभिन्न ब्लॉको में शेष 30, 40, 60 फीट आन्तरिक सडकों पर बी0टी0 कार्य।	M/s Jagdish Prasad Agarwal	150.00	148.28	14497-14500 21.03.2025	31.03.2025	30.09.2025		148.28	completed
##	अम्बेडकर नगर योजना सौम्या विहार के सामने श्री श्याम विहार कॉलोनी में पेवर फिनिशर द्वारा डामरीकरण का कार्य।	M/s Praveen Naruka and Company	75.00	71.86	14655-57 26.03.2025	05.04.2025	04.08.2025		71.86	completed
##	Plantation Maintenance & Security (For 3 Years) on Road Side at Ambedkar Nagar Alwar	M/s Palak Enterprises	20.00	16.18	7917-20 01.09.2025	11.09.2025	10.11.2025		16.18	work almost completed
	(J.En. Sh. Ami Chand									
	Maintenance Works									
##	Plantation, Security and Maintenance of plants in various area of UIT, Alwar.	M/s Green Way	50.00	46.21	9555-58/22 17.08.2022	27.08.2022	26.08.2025	41.39	4.82	Civil work completed, maintenance ongoing
##	Plantation, Security and Maintenance of plants in Ambedkar Nagar, Vaishali Nagar, Scheme no 8, Shanti Kunj, Malviya Nagar, Ware Housing and both sides of main roads in UIT Scheme area, Alwar.	M/s Green Way	40.00	35.45	5198-201 18.07.2023	28.07.2023	27.11.2025	20.00	15.45	Civil work completed Horticulture work maintenance is ongoing for 3 Years
##	Plantation and Maintenance work from plot no. 1-1 to 120 feet via community center Ambedkar Nagar Alwar	M/s Narendra Kumar	39.15	37.84	19616-26 23.02.2023	05.03.2023	04.03.2026	16.85	20.99	Civil work almost completed and Maintenance work start of plants (3 Years)
##	Painting and repair work in various park in area of EE-I & IV UIt Alwar	M/s Narendra Kumar	15.00	12.83	2652 13.06.2025	23.06.2025	22.06.2026	10.83	2.00	completed
	G.Total		941.78	812.83				329.11	507.12	

	G.Total									
	G.Total a+b		941.78	812.83				329.11	507.12	
12		M/s Sagir Enterprises	10.00	9.89	21495-98/23 21.03.2023	01.04.2023	31.03.2024	1.13	8.76	work completed
7	Paint and various repair works in Pratap auditorium, Alwar	M/s Satia Ent.	54.28	42.81	5608-11 20.09.2024	30.09.2024	29.01.2025		42.81	work completed Final bill to be paid
2	Construction of E-Library in Govt Library, Alwar.	M/s Ashok Kumar Modi	10.00	10.00	8039 21.09.2023	01.10.2023	31.12.2023	10.00	10.00	तत्कालीन अधिअभिा जलसंसाधन विभाग द्वारा बताया गया की वर्गित स्थान जयसमन्द बाँध के डाऊन स्ट्रीम आता है। उक्त रास्ता बल्लाथा गाँव की तरफ जाता है, वर्षाकाल में उक्त जगह पानी भरता है। पानी के कारण बी०टी० रोड खराब हो जायेगी। अतः बी०टी० सड़क नहीं बनाई जाये कार्य को इसी स्थिति में फार्नल किया जा रहा है।
9	Carpeting of road from Jaisamand Canal to Rest House Via Vill-Ballana, Alwar.	M/s Choudhary Enterprises	10.00	10.22	5801-04 24.09.2024	04.10.2024	03.01.2025		10.22	work almost completed
10	Construction of Library Room and Varanda in Govt Senior Secondary School, Sonava, Alwar.	M/s Choudhary Enterprises	10.00	10.22	5820-23 24.09.2024	04.10.2024	03.01.2025		10.22	work almost completed
11	Construction of Library Room and Varanda in Govt Girls Senior Secondary School, Nayabas, Aravali Vihar, Alwar.	M/s Ghasi ram gupta & sons	9.82	6.85	8506-10 05.12.2024	05.12.2024	04.02.2025		6.85	work completed
13	Construction of CC road from babu lal Shop to Saini mandir sector-4 viveknanad nagar, Alwar		1784.56	2349.29				903.83	1515.66	
4		G.Total	#REF!	#REF!				#REF!	#REF!	
3			20.00						20.00	
1	Providing and fixing Open Air Gym in parks at Ranjeet Nagar, Vaishali Nagar, Malviya Nagar, Shanti Kunj and Scheme no 8.	M/s Ghasi Ram Gupta and sons	15.00	13.12	10618-21 24.01.25	04.02.25	03.04.2025		13.12	work completed
	Construction of tube well at UIT Building campus, Moti Dungari, Alwar.	M/s Ashok Kumar Modi	25.00	18.66	8271-74 26.09.2023	06.10.2023	05.10.2024	11.26	7.40	work completed
7	Fixing of interlocking tiles in Ambedkar Nagar, Vaishali Nagar, Shanti Kunj, Malviya Nagar, area of EE-I, UIT, Alwar.	M/s Ashok Kumar Modi	35.00	24.43	4662-65 14.08.2024	24.08.2024	23.11.204	24.43	35.00	work completed

