

URBAN IMPROVEMENT TRUST, ALWAR
(Monthly Progress Report upto January 2026)
Running & Sanctioned Work Executive Engineer Wise

Executive Engineer : Sh. Ashok Kumar Madan

Div. Second

15.01.2026

S. No.	Name of Work	Name of Firm	A&F Sanction	Work order		Date of		Expenature (in Lacs)	P. Liability (5-9)	Remark
			Amount in Lacs	Amount in Lacs	Date	Start	Comp.	Total		
1	2	3	4	5	6	7	8	9	10	12
	A.En Sh. Vineet Kumar (JEN. Sh. Vineet Tiwari)									
	<u>Annual Works</u>									
	<u>Regular Works</u>									
##	Renovation and other development works of Shri Agrasen Circle, Alwar. (MLA LAD)	M/s Shree Shyam Traders	10.00	8.82	17864841 19.09.2025	29.09.2025	28.01.2026	7.85	0.97	Work completed, Final Bill in process
	<u>Total-A</u>		10.00	8.82				7.85	0.97	
	<u>Work under tender/ Work order process</u>									
	<u>Total-B</u>									
	<u>G.Total</u>			8.82				7.85	0.97	
		No of works	A&F Amount							
1	Total Maintenance Annual Works	14	255.98							
2	Total Regular Work	16	584.75							
3	Work Order to be Issued	4	237.34							
4	NIT Call	3								
	Total	37	1078.07							